

# **SOUTHWEST JORDAN VALLEY GROUNDWATER PROJECT TENTATIVE CALENDAR**

(as of October 12, 2005)

## **October-December, 2005**

- Zone A's R.O. Plant Startup and Operational Testing begins.
- Kennecott submits drinking water system permit request to DEQ in October '05.
- Drinking water system permit approval anticipated by end of quarter, pending completion of public comment period and approval by Drinking Water Board.

## **January-March, 2006**

- Zone A R.O. Plant Startup and Operational Testing concludes at end of January.
- Municipal quality drinking water (per Three-Party Agreement) begins to be provided.
- Deep well drilling contract awarded by District.

## **July-September, 2006**

- District to award feed water pipelines contract.

## **January-March, 2007**

- District to award treatment plant contract.

## **July-September, 2007**

- District to make decision on integrated (discharge to open waters of the Great Salt Lake) vs. separate (continue discharge to Kennecott tailings impoundment) design by September.
- District to award by-product disposal system contract.

## **October-December, 2007**

- District to award deep well equipping contract.

## **January-March, 2009**

- Zone B's R.O. Treatment Plant begins start-up phase.